



BRUHAT BANGALORE MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	Construction Supervision, Project Management and Quality Control (P.M.C) for the work of Improvements to Roads and Drains at Doddabommasandra Old Village Subbanna Beedi and Surrounding areas in ward No 10 Doddabommasandra (P-1878) (Package-1) 2. Improvements to Roads and Drains at Byarappa Garden KNE College 4th Block Kateramma Layout Cross Roads in ward No 1 Doddabommasandra (P-0224) (Package-1) 3. Construction Supervision, Project Management and Quality Control (P.M.C) for the work of Improvements to roads and drain at Kogilu layout in ward no. 05 (Jakkur) Byatarayanapura sub division (P-3739) (Package-2)
2	Sanctioned Estimate Amount	:	Rs .3,82,500.00
3	Head of Account	:	P-1878, P-0224, P-3739 ✓
4	Approval to Tender	:	NO
	Employer	:	BBMP
	Project Management Consultants	:	M/s.BVH Consulting Engineers Pvt Ltd
	Name of the Agency	:	
5	Work Order No.	:	BBMP/EE/BTP/WO/Q-35/2019-20 ✓
6	Date of Commencement	:	26-02-2020 ✓
7	Scheduled Date of Completion	:	Till Completion of work ✓
8	Time Extension if any	:	No ✓
9	Actual Date of Completion	:	20-12-2020 ✓
10	Delay in Execution of Work	:	No
11	Amount as per Tender / Agreement	:	Rs 3,82,500.00 ✓
	Amount as per Actual Expenditure	:	Rs 3,82,500.00 ✓
12	Name of the Officials in Charge of Work	:	
	Asst. Engineer/ Junior Engineer	:	AE Swetha N R ✓ AE Mahantesh Kumar Y N ✓
	Asst. Executive Engineer	:	AEE Shiva Kumar M Gowdar ✓ AEE B S Sridhar ✓
	Executive Engineer	:	Sri. Mohan Das, H-T.

Certificate:-

Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.

(Signature)
Assistant Engineer
Ward No-5,10
BBMP

(Signature)
Asst. Executive Engineer
Vidyaranyapura, Byatarayanapura
SUB DIVISION BBMP

(Signature)
Executive Engineer
Byatarayanapura
Division, BBMP

(Signature)
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹದಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24